

<b>PERFORMANCE EVALUATION (CONSTRUCTION)</b>		1. CONTRACT NUMBER W912DR10C0001	
		2. CEC NUMBER 052917143	
INCOMPLETE-RATED			
IMPORTANT: Be sure to complete Part III - Evaluation of Performance Elements on reverse.			
<b>PART I - GENERAL CONTRACT DATA</b>			
3. TYPE OF EVALUATION (X one)		4. TERMINATED FOR DEFAULT	
<input type="checkbox"/> INTERIM (List percentage <u>99</u> %)		<input checked="" type="checkbox"/> FINAL	
<input type="checkbox"/> AMENDED		<input type="checkbox"/>	
5. CONTRACTOR (Name, Address, and ZIP Code) LOBAR, INC. 1 OLD MILL ROAD DILLSBURG PA 17019-160 USA NAICS Code: 233320		6.a. PROCUREMENT METHOD (X one) <input type="checkbox"/> SEALED BID <input checked="" type="checkbox"/> NEGOTIATED	
		b. TYPE OF CONTRACT (X one) <input checked="" type="checkbox"/> FIRM FIXED PRICE <input type="checkbox"/> COST REIMBURSEMENT	
		<input type="checkbox"/> OTHER (Specify)	
7. DESCRIPTION AND LOCATION OF WORK Igloo Repairs, LEAD - FY09 Upgrade and Repair Igloo Munition's; Earth covered storage magazines (igloos) have a two step differential between the pavement and igloo floor. This 1942 design was intended for small packaged hand carried munitions which required no additional material handling equipment. However, today's larger munitions require a forklift to move munitions in and out of the storage igloos through a four foot wide door. A step differential from the apron to the door of the igloo required ammunitions handlers to set up temporary metal ramps to allow forklifts to enter igloos. Today's larger missile containers require two munitions handlers to straddle these large containers endto end through the four foot <span style="float: right;">(continued...)</span>			
8. TYPE AND PERCENT OF SUBCONTRACTING 34% Vault/Blast Doors			
9. FISCAL DATA	a. AMOUNT OF BASIC CONTRACT \$5,589,400	b. TOTAL AMOUNT OF MODIFICATIONS \$13,948	c. LIQUIDATED DAMAGES ASSESSED
			d. NET AMOUNT PAID CONTRACTOR \$5,598,324
10. SIGNIFICANT DATES	a. DATE OF AWARD 11/02/2009	b. ORIGINAL CONTRACT COMPLETION DATE 06/22/2011	c. REVISED CONTRACT COMPLETION DATE 06/22/2011
			d. DATE WORK ACCEPTED 06/22/2011
<b>PART II - PERFORMANCE EVALUATION OF CONTRACTOR</b>			
11. OVERALL RATING (X appropriate block)			
<input type="checkbox"/> OUTSTANDING	<input checked="" type="checkbox"/> ABOVE AVERAGE	<input type="checkbox"/> SATISFACTORY	<input type="checkbox"/> MARGINAL <input type="checkbox"/> UNSATISFACTORY (Explain in Item 20 on reverse)
12. EVALUATED BY			
a. ORGANIZATION (Name and Address (Include ZIP Code)) HARRISBURG AREA OFFICE, 284 J AVE., NEW CUMBERLAND, PA 17070		b. TELEPHONE NUMBER (Include Area Code) 717-770-7312	
c. NAME AND TITLE DAWN CONNIFF AREA ENGINEER		d. SIGNATURE //Electronically Signed//	e. DATE 12/05/2011
13. EVALUATION REVIEWED BY			
a. ORGANIZATION (Name and Address (Include ZIP Code))		b. TELEPHONE NUMBER (Include Area Code)	
c. NAME AND TITLE		d. SIGNATURE	e. DATE
14. AGENCY USE (Distribution, etc.)			



7. DESCRIPTION AND LOCATION OF WORK (...continued)

side doors in order to store and retrieve them. The continued practice of manually setting temporary ramps creates inefficient operations, and if not corrected may result in safety hazards during icy conditions.

Letterkenny Army Depot, PA